

					2025																							
					1. Quart.						2. Quart.																	
Pos	Vorgang	Dauer	Start	Ende	Januar				Februar				März				April				Mai				Juni			
19	Baustellentermin mit Bauherr	1at	Mo, 09.12.24	Mo, 09.12.24																								
20	BAUABLAUF	162kt	Mo, 13.01.25	Mo, 23.06.25																								162kt
20.1	Rohbauarbeiten	26at	Mo, 13.01.25	Mo, 17.02.25																								
20.1.1	Erdarbeiten	2at	Mo, 13.01.25	Di, 14.01.25																								
20.1.2	Bodenplatte	3at	Mi, 15.01.25	Fr, 17.01.25																								
20.1.3	Verfüllung der Arbeitsräume	1at	Mo, 20.01.25	Mo, 20.01.25																								
20.1.4	Vormauerung vorherige Baustelle	4at	Mo, 20.01.25	Do, 23.01.25																								
20.1.5	Erdgeschoss	6at	Fr, 24.01.25	Fr, 31.01.25																								
20.1.6	Obergeschoss	6at	Mo, 03.02.25	Mo, 10.02.25																								
20.1.7	Innenwände Restarbeiten	5at	Di, 11.02.25	Mo, 17.02.25																								
20.1.8	ABNAHME Rohbau	1at	Mo, 17.02.25	Mo, 17.02.25																								
21	Dampfsperre	2at	Mo, 24.02.25	Di, 25.02.25																								
20.2	Dachrand/Vordachkonstruktion	3at	Mi, 26.02.25	Fr, 28.02.25																								
20.3	Klempner	2at	Mo, 03.03.25	Di, 04.03.25																								
20.4	Dach dämmen	2at	Mi, 05.03.25	Do, 06.03.25																								
22	Montage PV	4at	Fr, 07.03.25	Mi, 12.03.25																								
20.5	Montage PV	4at	Do, 13.03.25	Di, 18.03.25																								
20.6	Fenster	3at	Di, 11.02.25	Do, 13.02.25																								
20.7	Natursteine	8at	Fr, 14.02.25	Di, 25.02.25																								
20.8	Heizung Rohinstallation	8at	Fr, 14.02.25	Di, 25.02.25																								
20.9	Sanitär Rohinstallation	8at	Fr, 14.02.25	Di, 25.02.25																								
20.10	Elektro Rohinstallation	8at	Fr, 14.02.25	Di, 25.02.25																								
20.11	Schlitze und Vormauerungen	4at	Mi, 26.02.25	Mo, 03.03.25																								
20.12	ABNAHME Rohinstallationen	1at	Di, 04.03.25	Di, 04.03.25																								
20.13	Rolladen Gurtkasten setzen	8at	Fr, 14.02.25	Di, 25.02.25																								
20.14	Innenputz	8at	Di, 04.03.25	Do, 13.03.25																								
20.15	Außenputz Grundputz	5at	Mo, 03.03.25	Fr, 07.03.25																								
20.16	Gewebespachtelung	1at	Mo, 24.03.25	Mo, 24.03.25																								
20.17	Deckputz	2at	Mo, 31.03.25	Di, 01.04.25																								
20.18	Malerarbeiten außen	3at	Mi, 02.04.25	Fr, 04.04.25																								
20.19	Jalousien montieren einbauen	2at	Mo, 07.04.25	Di, 08.04.25																								
20.20	Metallbau	1at	Mi, 09.04.25	Mi, 09.04.25																								
20.21	Wannen/Rinnen setzen u. einmauern	1at	Fr, 14.03.25	Fr, 14.03.25																								
20.22	Estrichdämmung	2at	Mo, 17.03.25	Di, 18.03.25																								
20.23	Heizrohre Fußbodenheizung	2at	Mi, 19.03.25	Do, 20.03.25																								
20.24	Estrich einbauen	2at	Fr, 21.03.25	Mo, 24.03.25																								
20.25	Haustüre einbauen	1at	Di, 25.03.25	Di, 25.03.25																								
20.26	Blower Door Test	1at	Mi, 26.03.25	Mi, 26.03.25																								
20.27	Heizung Inbetriebnahme	5at	Di, 08.04.25	Mo, 14.04.25																								
20.28	Estrich ausheizen	21kt	Di, 15.04.25	Mo, 05.05.25																								
23	Edelputz innen	5at	Di, 06.05.25	Mo, 12.05.25																								
20.29	Malerarbeiten innen	5at	Do, 15.05.25	Mi, 21.05.25																								
20.30	Wandfliesen	5at	Di, 06.05.25	Mo, 12.05.25																								
20.31	Bodenfliesen	5at	Di, 13.05.25	Mo, 19.05.25																								
20.32	Sanitär Endmontage	5at	Di, 20.05.25	Mo, 26.05.25																								
20.33	Elektro Endmontage	5at	Di, 20.05.25	Mo, 26.05.25																								
20.34	Heizung Lüftung Endmontage	5at	Di, 20.05.25	Mo, 26.05.25																								
20.35	Innentüren	4at	Do, 22.05.25	Di, 27.05.25																								
20.36	Bodenbeläge	4at	Di, 27.05.25	Mo, 02.06.25																								
20.37	Treppenstufen einbauen	3at	Di, 27.05.25	Fr, 30.05.25																								
20.38	Generatprobe	1at	Di, 03.06.25	Di, 03.06.25																								
20.39	Restarbeiten	5at	Mi, 04.06.25	Mi, 11.06.25																								
20.40	Hausübergabe	1at	Do, 12.06.25	Do, 12.06.25																								
20.41	Restarbeiten nach Übergabe	5at	Fr, 13.06.25	Fr, 20.06.25																								
20.42	Einzug	1at	Mo, 23.06.25	Mo, 23.06.25																								